



Wimbledon Park Lake Safety Project

Summary of Technical Steering Group Meeting – 04 August 2020

Procurement:

Construction (Design and Management) (CDM) / Principal Designer procurement has been carried out. Currie and Brown have been appointed.

The main Design and Build tender period is now completed and submissions have been reviewed, levelled, scored and moderated. Interviews are organised (virtually) and once completed a recommendation report will be issued for an appointment.

Project Timeline:

The COVID lockdown period has had a month impact on the current project programme. The team's intention is to ensure that this delay is recovered in the design and construction phases. The Tender submission programmes show that this should be achievable.

Once a preferred contractor is appointed a design and construction programme timeline will be issued by the contractor.

Water Quality and Pollution:

A further fish kill incident has occurred in the period and an EA investigation was carried out in conjunction with the Council. A domestic painting residue run-off caused the incident.

Blue Green Algae is suspected to have bloomed. This could release toxins and should be reported to the EA. Appropriate signage should be put up to further prevent unauthorised swimming and use by pets.

Risk & Opportunities Registers:

These were reviewed and updated.

Date of Next Meeting:

- 01 September 2020